

3701 Plano Parkway, Suite 150 / Plano, Texas 75075 P: 972-390-8014 – F: 979-705-7611

1 agc	 OI.	

Client: St. Michael & All Angels Episcopal Church & School	Job #: 5411.02			
Project: Pre-Phase I (Gym/Locker Rooms/ Mezzanine)	Lab Job #:			
Address: 8011 Douglas Avenue Dallas, TX 75225	Rotometer #: Saul 1 Calibration Date: 03-Jul-2023			
PPE: Disposable Suit; Safety Glasses; Gloves; Safety Footwear	Microscope ID: CX43RF			

Sample Number	Sample Location	Activity	On Flow Rate LPM	Off Flow Rate LPM	Start Time	Stop Time	Total Time Min.	Volume	Fibers/ Field	Fibers/CC
D23281	FB								0.0/100	< 0.005
D23282	FFB								0.0/100	< 0.005
D23283	IC- Gym	Removal of sheetrock with J/C	5.22	5.22	10:39	16:48	369	1,926	23.5/100	0.006
D23284	CR- Gym	" "	9.66	9.66	10:42	16:52	370	3,574	12.5/100	< 0.005
D23285	OC- Gym	" "	9.66	9.66	10:31	16:56	385	3,719	13.5/100	< 0.005
D23286	HE-Gym	" "	2.06	2.06	10:53	17:49	416	857	4.0/100	0.006
D23287	OWA-1 School Hallway West	Air Quality Monitor	2.06	2.06	8:39	15:30	411	847	2.5/100	0.006
D23288	OWA-2 School Hallway Center	" "	2.06	2.06	8:44	15:32	408	840	2.0/100	0.006
D23289	OWA-3 School Hallway East	" "	2.06	2.06	8:52	15:38	406	836	3.0/100	0.006
D23290	Construction barrier at stairs to the Gym	Removal of sheetrock with J/C	2.06	2.06	11:11	17:48	397	818	3.0/100	0.006

GENERAL INFORMATION	SAMPLE ACTIVITY		SAMPLE LOCATION		CHAIN OF CUSTODY		
FIELD AREA = 0.00785 sq. mm	BL = Baseline (1,250 L)	PR = Prep	IC = Inside Containment	FIELD AREA = 0.00785 sq. mm	Collected By: C. Saul Nazario	Date: 04-Oct-2023	
LPM=Liters Per Minute	AB = Abatement (include material)	GB = Glovebag	OC = Outside Containment	LPM=Liters Per Minute	Submitted By:	Date:	
FILTER AREA = 385 sq. mm	CL = Cleaning	FC = Final Clearance (1,250 L)	CR = Decon Clean Room	FILTER AREA = 385 sq. mm	Received By:	Date:	
OLM = Overloaded Mixed	BK = Blank	BO = Bag Out	IWA= Inside Work Area OWA= Outside Work Area	OLM = Overloaded Mixed	Analyzed By: C. Saul Nazario	Date: 05-Oct-2023	